

## SCHEDULE IS SUBJECT TO WEATHER

#	MAYNARD SITE WORK CONSTRUCTION SCHEDULE	Start	End	Dur	2017		2018									
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun				
	Construction Schedule	11/20/17	6/30/18	185.5												
1	Site Clearing	11/20/17	12/14/17	21												
2	Pavement Pulverizing	11/20/17	12/26/17	30												
3	Utility removal	12/29/17	4/17/18	90												
4	Landscape buffer grading	11/25/17	12/14/17	16												
5	Landscape buffer fence	12/14/17	4/2/18	89												
6	Landscape buffer planting	4/1/18	6/12/18	60												
7	Access Rd	3/19/18	6/30/18	88												
7.1	Sewer main inc pump station	3/26/18	4/30/18	30												
7.2	Water main	4/16/18	5/19/18	29												
7.3	Drainage and detention basin reconfiguration	3/19/18	5/1/18	37												
7.4	Electrical CATV and Telecom	5/1/18	5/14/18	11												
7.5	Light pole base E & B	5/14/18	5/26/18	11												
7.6	Gas main E & B	5/14/18	5/31/18	14												
7.7	Install gravel, fine grade and compact	6/1/18	6/8/18	6												
7.8	Base course, Bituminous asphalt	6/8/18	6/23/18	13												
7.9	Granite berm and extruded concrete curb	6/23/18	6/30/18	6												
7.10	Prep sidewalk areas-gravel only	6/8/18	6/23/18	13												
7.11	Loam and seed	6/18/18	6/23/18	5												
7.12	Testing sewer mains and water mains.	5/19/18	5/26/18	6												