

PFAS Sampling Results Summary

PFAS (6) Results in ppt

Sample Sites	Finished OMR WTP	Well 1	Well 1A	Well 3	Finished Green Meadow WTP Well 4	Well 4	Finished Rockland Ave WTP	Rock Well 2 (05G)	Rock Well 3 (06G)	Rock Well 5 (07G)
Voluntary monitoring										
8/5/19	5.7	5.4		4.1	9.4	5.6				
8/19/19	5.6	5.1	5.8							
11/24/20	14.9	12.5			10.7		3.7	3.1	11.9	2.3
1/5/21						11.7				
2/1/21										
3/1/21										
* Required by MassDEP										
4/1/21	15.99						4.76			
4/27/21					12.17					
5/12/21					9.3					
5/24/21	15.03									
6/1/21	15.34				12.42					
7/1/21	16.84				8.56		4.32			
8/1/21	17.58				11.09					
9/1/21	17				12.5					
10/1/21	16.5				9.22		4.65			
11/1/21	17.1				13.5					
12/1/21	16.8				6.76					
1/1/22	11.1				3.83		3.44			
2/1/22	10.6			(2/28/2022)	3.84					
3/30/22	14.5				2.81					
4/27/22	18.5									
Notes										
	MassDEP Maximum Contaminant Limit (MCL) for PFAS (6) is 20 ppt									
	Well 4 and OMR Monthly and Rockland Quarterly									
	* April 1, 2021 MassDEP requires compliance monitoring for water systems serving between 10,000 and 50,000 people									